

Project Name	Activity Name	Deeps % Comp	Surface % Comp	Developer	URD #	SL #	SHAW#	ATCO#	Telus#	Quad	Lots	Multi Units	Start	Finish	% Comp	PRE Date	FINAL Date	RCI Project Mgr	Month																				
																			J	F	M	A	M	J	J	A	S	O	N	D									
URD - Underway Civil																																							
Katanik - Crew #1																																							
21372556 Belvedere (East Hills Crossing) Ph 1	CIVIL Construction	0%	0%	Minto	21463197	21386921	0248847	1045649	2836629	SE	2	18	01-Feb-22*	21-Feb-22		12-Jan-22		MR																					
21453025 Seton Ph 111C	CIVIL Construction	0%	0%	South Seton	O/S	21454493	0543275	O/S	2837111	SE	0	18	13-Dec-21 A	11-Feb-22	36%	03-Nov-21		AM																					
Kevco - Crew #1																																							
21445165 Pine Creek Stage II Ph 12	CIVIL Construction	0%	0%	Anthem	21445167	301969-SL	0438891	1052419	2843016	SE	76	0	16-Dec-21 A	04-Mar-22	20%	24-Nov-21		AM																					
Kevco - Crew #2																																							
21450295 Cornerstone Ph 5	CIVIL Construction	0%	0%	NEL	21450888	105-01-01	PRJ0491851	1059000	2852992	NE	133	0	20-Jan-22 A	18-Mar-22		23-Dec-21		MR																					
Kevco - Crew #3																																							
21442268 Pine Creek Ph 1	CIVIL Construction	0%	0%	Apex/Quad	21442270	O/S	0450052	1051810	O/S	SE	84	0	29-Nov-21 A	28-Jan-22	90%	24-Nov-21		AM																					
21447335 Mahogany Ph 106	CIVIL Construction	0%	0%	HJA Mahogany	21447337	110-01-01	0471808	1058602	2854174	SE	175	0	01-Feb-22	21-Apr-22		20-Jan-22		AM																					
Rivard - Crew #1																																							
21434566 Carrington Ph 3	CIVIL Construction	100%	0%	Genstar Dev	O/S	102-01-1	0340329	1049463	O/S		0	75	11-Jan-22 A	23-Feb-22	29%	15-Dec-21		MR																					
Volker Stevin - Crew #1																																							
21457221 Legacy Ph 32	CIVIL Construction	0%	0%	West Pine Creek	21457636	O/S	0571198	1056890	2854886	SE	89		10-Jan-22 A	22-Feb-22	35%	20-Dec-21		AM																					
Volker Stevin - Crew #2																																							
21456641 Wolf Willow Ph 7	CIVIL Construction	0%	0%	Dawes	21456644	110-01-01	0568233	O/S	2856457	SE	150		17-Jan-22 A	28-Mar-22	5%	05-Jan-22		AM																					
Newhook - Crew #1																																							
21449136 Watermark Ph 7	CIVIL Construction	0%	0%	MacDonal Com	21449138	21012700	0472263	1056510	2846312	NW	40	0	21-Jan-22*	15-Mar-22		20-Dec-21		MR																					
21453205 Cranston Ph 79	CIVIL Construction	100%	100%	Brookfield Res	21453211	20178	0531136	1056099	2846313	SE	62	0	24-Nov-21 A	31-Jan-22	90%	17-Nov-21	02-Feb-22	AM																					
Newhook - Crew #2																																							
21360650 Wildflower Townhomes	CIVIL Construction	0%	0%	Homes by Avi	21360653	O/S	0095628	1055652	2797314	SW	0	74	13-Dec-21 A	31-Jan-22	40%	25-Nov-21		AM																					
21446254 Walden Ph 39	CIVIL Construction	0%	0%	Genstar Dev	21446255	O/S	PRJ0454360	1058380	2856350	SE	20	0	01-Feb-22*	14-Feb-22		10-Jan-22		AM																					
Kelmar - Crew #1																																							
21445154 Livingston Ph 25	CIVIL Construction	0%	0%	Brookfield Res	21445155	O/S	0447642	1054956	2843208	NE	140	0	10-Jan-22 A	01-Apr-22	15%	15-Dec-21		AM																					
Kelmar - Crew #2																																							
21442059 Savanna Ph 14	CIVIL Construction	0%	0%	Genstar Dev	21442067	093-01-1	0391573	1051282	2830996	NE	95	10	25-Nov-21 A	26-Jan-22	85%	18-Nov-21	27-Jan-22	AM																					
21440009 Glacier Ridge Ph 1	CIVIL Construction	0%	0%	United Acquis	21440012	E-001	0388715	1052598	2823445		272	0	14-Feb-22*	15-Jul-22		20-Jan-22		MR																					
URD - Underway Trades																																							
Field Services - Trades																																							

Project Name	Activity Name	Deeps % Comp	Surface % Comp	Developer	URD #	SL #	SHAW#	ATCO#	Telus#	Quad	Lots	Multi Units	Start	Finish	% Comp	PRE Date	FINAL Date	RCI Project Mar	J	F	M	A	M	J	J																
																			1	2	3	0	1	2	0	1	2	0	1	1	2	0	0	1	2	3	0	1	2	0	1
21266174 Cornerstone Ph 7	TRADES Construction			Walton Dev	21266178	115-01-01	0077764	1028530	2761082	NE	80	0	18-Jan-22 A	03-Feb-22			01-Feb-22	AM																							
URD -Design Complete & Site not Ready																																									
Site Not-ready																																									
21348895 Allure 28 Townhomes	CIVIL Construction	0%	0%	Allure	21348903	O/S	PRJ-0078062	1037049	2783660		0	25	01-Feb-22	21-Feb-22				AM																							
URD - Construction Queue																																									
Site Ready																																									
21455972 Homestead Ph 3	CIVIL Construction	0%	0%	Partners Homesteac	21456017	210507	0547387	1058479	2854259	NE	92		15-Feb-22	28-Mar-22				MR																							
21365505 Aspen Woods Ph 1	CIVIL Construction	0%	0%	Wells	21365514	21365507	PRJ-0174786	1042778	2801938	SW	10	0	01-Feb-22	14-Feb-22				AM																							
21450273 Griffith Pointe Townhomes	CIVIL Construction	0%	0%	RareBuilt	21450274	O/S	0496501	1053532	2839791	SW	38	0	01-Feb-22	17-Feb-22				AM																							
21455011 Mahogany Ph 104	CIVIL Construction	0%	0%	HJA Mahogany	21455013	O/S	PRJ0538147	1058603	2848730	SE	99		15-Feb-22	31-Mar-22				AM																							